	•		
<b>EO</b>	ak	Pal	r

Traffic Calming Petition Status Update

	Traffic Calming Petition Status Update											
Date Petition Received	Petition Location	Petitions Verification Status Data Collection			ction Status	on Status Analysis		Transportation Commission Review		Village Board		
		Verifying Signatures	Certified	Scheduled	Date Completed	In Progress	Completed	Review Date	Recommendation Status	of Trustees Action	Recommendations	Comments
9/8/2020	1100 block of Home Ave		X		11/10/2022		X	8/8/2023, 9/12/2023	Motion Passed 9/12/2023	Approved 10/16/2023	Paint and post chicane comprised of two 26-foot-long bump-outs near the midpoint of the block.	Paint and post chicanes have been installed.
9/29/2020	400 block of Berkshire St		X		11/9/2022		X	7/11/2023	Motion Passed 7/11/2023	Approved 9/18/2023	Stripe a parking lane line on the south side of Berkshire, installing a paint and post neckdown midblock.	Parking lane line and paint and post neckdown have been installed.
10/6/2020	Berkshire/Humphrey Intersection		X		9/12/2023 - 9/14/2023		X	1/8/2024, 2/12/2024	Motion Passed 2/12/2024		Install paint and post curb extensions on all four corners of the Berkshire Street and Humphrey Avenue intersection, extending onto N Humphrey Avenue and Berkshire Street.  Temporary radar speed feedback signs are	
10/6/2020	900 block of N Humphrey Ave		X		9/12/2023 - 9/14/2023		X	1/8/2024, 2/12/2024	Motion Passed 2/12/2024	Approved 3/19/2024	recommended for deployment on an interim basis to	Paint and post work to be completed as part of 2025 resurfacing project.
1/29/2021	Greenfield/Humphrey Intersection	X			9/12/2023 - 9/14/2023		X	1/8/2024, 2/12/2024	Motion Passed 2/12/2024	Approved 3/19/2024	recommended for deployment on an interim basis to increase drivers' awareness of their speeds. Targeted enforcement along this block as needed to reduce speeding. Install paint and post curb extensions on all four corners of Greenfield Street and Humphrey Avenue intersection, extending onto N Humphrey Avenue and Greenfield Street.  Temporary radar speed feedback signs are	was considered by the Transportation Commission as part of review of 900 and
1/29/2021	1000 block of N Humphrey Ave		X		9/12/2023 - 9/14/2023		X	1/8/2024, 2/12/2024	Motion Passed 2/12/2024	Approved 3/19/2024	recommended for deployment on an interim basis to increase drivers' awareness of their speeds. Targeted enforcement along this block as needed to reduce speeding. Install paint and post curb extensions on all four corners of Greenfield Street and Humphrey Avenue intersection, extending onto N Humphrey Avenue and Greenfield Street.	Paint and post work to be completed as
4/15/2021	800 block of N Taylor Ave		X		4/30/2024- 5/2/2024		X	11/11/2024	Motion Passed 11/11/2024	Approved 1/28/2025	Install paint and post curb extensions on all four corners of the N Taylor/Thomas Street intersection extending onto both streets, and restripe the high visibility crosswalk markings at the intersection of N Taylor Avenue/Thomas Street	Work to be completed as part of 2025 resurfacing project.
4/19/2021	Berkshire/Fair Oaks Intersection		X		9/20/2023		X	11/29/2023	Motion Passed 11/29/2023	Approved 1/23/2024	Install large two-directional arrow sign at the north side of Berkshire Street, trim spruce tree branches on private property to a height of no less than seven feet from ground level. Tighten NE and SW corner radii with paint and posts.	Tree frimming are bending. Work to be
5/2/2021	1100 block of S Grove Ave		X		5/16/2023 & 7/18/2023		X	10/10/2023	Motion Passed 10/10/2023	N/A	Install supplemental Do Not Enter sign at NE corner. Can be done administratively-no Board action required.	Do Not Enter sign has been installed.
6/7/2021	400 block of Greenfield St		X		11/9/2022		X	7/11/2023	Motion Passed 7/11/2023	Approved 9/18/2023	Install three system chicanes along the 700 block of	Installation is complete
9/20/2021	700 & 800 block of N Lombard Ave	X			4/30/2024- 5/2/2024		X	11/11/2024	Motion Passed 11/11/2024	Approved 1/28/2025	N Lombard Avenue, Install paint and post curb extensions on all four corners of the N Lombard/Thomas Street intersection extending onto Thomas Street only, and install paint and post curb extensions on the northwest corners of the Hayes Avenue/Thomas Street intersection extending onto	Work to be completed as part of 2025 resurfacing project.
9/21/2021	900 block of Home Ave		X		5/16/2023		X	3/11/2024	Motion Passed 3/11/2024	Approved 8/27/2024	chicane on the 900 block of Home Avenue and temporary radar speed feedback signs to increase drivers' awareness of their speeds.	of paint and post chicane on the 900 t block of Home Avenue is complete.
10/5/2021	600 block of Gunderson Ave		X		5/16/2023		X	4/8/2024	Motion Passed 4/8/2024	Approved 9/16/2024	Deploy temporary speed radar feedback signs on an interim basis and install paint and post curb extensions at the intersection of Gunderson Avenue and Adams Street.  Install supplemental far left stop sign panels back-to-	Paint and post curb extensions at the intersection of Gunderson Avenue and Adams Street were not supported by staff.
6/7/2022	Home/Jackson Intersection		X		10/19/2022		X	5/13/2024	Motion Passed 5/13/2024	N/A	back with the existing stop signs facing eastbound and westbound traffic on Jackson Boulevard, reinstall the retroreflective red strip on the east leg stop sign post, relocate the Stop Ahead signs on Jackson Boulevard from 250 feet to 155 feet in advance of the intersection, install permanent radar feedback signs, install flashing stop sign lights, and increase police enforcement of the stop signs.  Recommendation to explore raised intersection as	Installation is complete
7/7/2022	500 & 600 blocks of S Grove Ave		X		10/19/2022		X	8/12/2024	Motion Passed 9/9/2024	Approved 10/22/2024	part of the next capital project.  Reapply crosswalk pavement marking, Install "Cross Traffic Does Not Stop" signs at Grove/Monroe and Grove/Adams below existing Stop Signs, Install paint and post curb extension on the NE corner of Grove/Adams	Paint and post curb extensions at the northeast corner of the intersection of Grove/Adams was not supported by staff. Work to be completed as part of 2025 resurfacing project.
8/31/2022	1100 block of S Humphrey Ave		X		10/11/2023		X	9/9/2024	Motion Passed 9/9/2024	-   -   -   -   -   -   -   -   -   -	Install paint and post bump-outs for all corners of Humphrey and Harvard, install temporary radar speed signs, tree trimming for the N and E legs of Humphrey	
9/22/2022	1000 block of S Humphrey Ave		X		10/11/2023		X	9/9/2024	Motion Passed 9/9/2024		and Harvard, and install pinch points on both the 1000 and 1100 blocks of S. Humphrey	
7/8/2023	500 block of S Humphrey Ave		X		5/14/2024- 5/15/2024		X	1/13/2025	Motion Passed 1/13/2025	Approved 2/18/205	Install paint and post pinch point on S Humphrey to line up with the south side of the alley south of Madison Install paint and post curb extensions on all four	Work to be completed as part of 2025 resurfacing project.
11/15/2023	Thomas/Grove Intersection		X		5/14/2024- 5/15/2024		X	3/10/2025	Motion Passed 3/10/2025	Anticipated 7/2025		
11/15/2023	Harvey/Superior Intersection	X										Petitioner notified to re-submit with more than 51% signatures.
10/24/2024	500 S East Avenue		X		4/1/2025		X	5/12/2025	Motion Passed 5/12/2025	Anticipated 7/2025	Install paint and post curb extensions at all four corners.	Work to be completed as part of upcoming neighborhood greenway project.
11/15/2024	Elmwood/Thomas Intersection		X		4/1/2025		X	6/9/2025	Motion Passed 6/9/2025	Anticipated 8/2025	Install paint and post curb extensions on all four corners of the N Elmwood Avenue and Thomas Street intersection, extending onto both N Grove Avenue and Thomas Street	
1/22/2025	Clinton/Lexington Intersection		X		4/1/2025	X		TBD				
4/28/2025	Grove/Pleasant Intersection		X		5/15/2025	X		Anticipated 8/11/2025				

1 of 1