

	Traffic Calming Petition Status Update											
Date Petition Received	Petition Location	Petitions Verification Status		Data Collection Status		Analysis		Transportation Commission Review		Village Board of Trustees Action	Recommendations	Comments
		Verifying Signatures	Certified	Scheduled	Date Completed	In Progress	Completed	Review Date	Recommendation Status			
9/8/2020	1100 block of Home Ave		X		11/10/2022		X	8/8/2023, 9/12/2023	Motion Passed 9/12/2023	Approved 10/16/2023	Paint and post chicane comprised of two 26-foot-long bump-outs near the midpoint of the block.	Chicanes have been painted. Waiting on availability of materials to install posts.
9/29/2020	400 block of Berkshire St		X		11/9/2022		X	7/11/2023	Motion Passed 7/11/2023	Approved 9/18/2023	Stripe a parking lane line on the south side of Berkshire, installing a paint and post neckdown midblock.	Parking lane line and neckdown bump-outs have been painted. Waiting on availability of materials to install posts.
10/6/2020	Berkshire/Humphrey Intersection		X		9/12/2023 - 9/14/2023		X	1/8/2024, 2/12/2024	Motion Passed 2/12/2024	TBD	Install paint and post curb extensions on all four corners of the Berkshire Street and Humphrey Avenue intersection, extending onto N Humphrey Avenue and Berkshire Street .	
10/6/2020	900 block of N Humphrey Ave		X		9/12/2023 - 9/14/2023		X	1/8/2024, 2/12/2024	Motion Passed 2/12/2024	TBD	Temporary radar speed feedback signs are recommended for deployment on an interim basis to increase drivers' awareness of their speeds and Targeted enforcement along this block as needed to reduce speeding	
1/29/2021	Greenfield/Humphrey Intersection	X			9/12/2023 - 9/14/2023			1/8/2024, 2/12/2024				Insufficient signatures. However, location was considered as part of review of 900 and 1000 N Humphrey petitions.
1/29/2021	1000 block of N Humphrey Ave		X		9/12/2023 - 9/14/2023		X	1/8/2024, 2/12/2024	Motion Passed 2/12/2024	TBD	Temporary radar speed feedback signs are recommended for deployment on an interim basis to increase drivers' awareness of their speeds. Targeted enforcement along this block as needed to reduce speeding. Install paint and post curb extensions on all four corners of Greenfield Street and Humphrey Avenue intersection, extending onto N Humphrey Avenue and Greenfield Street.	
4/15/2021	800 block of N Taylor Ave		X	Spring 2024				TBD				Counts delayed to 2024 due to 2023 construction.
4/19/2021	Berkshire/Fair Oaks Intersection		X		9/20/2023		X	11/29/2023	Motion Passed 11/29/2023	Approved 1/23/2024	Install large two-directional arrow sign at the north side of Berkshire Street, trim spruce tree branches on private property to a height of no less than seven feet from ground level. Tighten NE and SW corner radii with paint and posts.	Installation of paint/posts, arrow sign, and tree trimming are pending.
5/2/2021	1100 block of S Grove Ave		X		5/16/2023 & 7/18/2023		X	10/10/2023	Motion Passed 10/10/2023	N/A	Install supplemental Do Not Enter sign at NE corner. Can be done administratively-no Board action required.	Do Not Enter sign has been installed. Additional counts in alley are scheduled the week of February 19th. Further analysis to be conducted in coordination with Lincoln School Safety Plan review.
6/7/2021	400 block of Greenfield St		X		11/9/2022		X	7/11/2023	Motion Passed 7/11/2023	Approved 9/18/2023	Install a paint and post neckdown east of Rossell Avenue.	Neckdown has been painted. Waiting on availability of materials to install posts.
9/20/2021	700 & 800 block of N Lombard Ave	X		Spring 2024				TBD				Counts delayed to 2024 due to 2023 construction.
9/21/2021	900 block of Home Ave		X		5/16/2023	X		Anticipated 3/2024				
10/5/2021	600 block of Gunderson Ave		X		5/16/2023			Anticipated 4/2024				
6/7/2022	Home/Jackson Intersection		X		10/19/2022			TBD				
7/7/2022	500 & 600 blocks of S Grove Ave		X		10/19/2022			TBD				
8/31/2022	1100 block of S Humphrey Ave		X		10/11/2023			TBD				

9/22/2022	1000 block of S Humphrey Ave		X		10/11/2023			TBD				
7/8/2023	500 block of S Humphrey Ave		X	Spring 2024				TBD				
11/15/2023	Harvey/Superior Intersection	X		TBD				TBD				Petitioner notified to re-submit with more than 51% signatures
11/15/2023	Thomas/Grove Intersection	X		TBD				TBD				Petitioner notified to re-submit with more than 51% signatures